NAME OF THE WORK: Improvements To Roads And Drains At Tanisandra Dasarahalli Saraipalya And Bharathnagar And Surrounding Area In Ward No 06 Byatarayanapura Sub Division Package-3 (Old Annuxure-2) Go Si No 109,110,111. Comprehensive Development And Improvements To Roads And Drains Rachenahalli And Surrounding Area In Ward No 6&7 Byatarayanapura Sub Division Package -2 (Old Annuxure-2) Go Sl No 12and 113

Third and Part Bill

PMC

BOOK NO – 03

Scanned by CamScanner

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

Date: 30-07-2022

To,

ASSISTANT EXECUTIVE ENGINEER
BYATARAYANAPURA SUB DIVISION
BBMP
BANGALORE
Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"PACKAGE-3, INCLUDES 5 WORKS IMPROVEMENTS TO ROADS AND DRAINS AT THANISANDRA DASARAHALLI SARAIPALYA AND BHARATHNAGARA AND SURROUNDING AREA IN WARD NO 06 BYATARAYANAPURA SUB DIVISION PACKAGE-3 (OLD ANNUXURE-2) GO SL NO 109,110,111. COMPREHENSIVE DEVELOPMENT AND IMPROVEMENTS TO ROADS AND DRAINS RACHENAHALLI AND SURROUNDING AREA IN WARD NO 6 AND 7 BYATARAYANAPURA SUB DIVISION PACKAGE-2 (OLD ANNUXURE) GO SL NO 112 AND 113."**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/02/2021-22

2. Job code: 006-20-000195

We are here with forwarding to M/s. Ram and Company, Prop. Sri C R Girish, No:12, Patel Pillegowda Layout, Ramachandrapura, Bangalore-560013. Third & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 3,69,45,641.00/- (Rs. Three Crore Sixty Nine Lakhs Forty Five Thousand Six Hundred and Forty One Only). First and Part bill for Rs.6,04,04,571.00/- were previously submitted ,Second and Part bill for Rs. 5.07.68.887.00/- were previously submitted & the total bill amount submitted till date being Rs. 14.81.19.098.00/- (Rs. Fourteen Crore Eighty One Lakhs Ninteen Thousand and Ninty Eight Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Scanned by CamScanner

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Package-3, Includes 5 Works, Improvements to Roads and Drains at Thanisandra Dasarahalli Saraipalya and Bharathnagara and Surrounding Area in Ward No 06 Byatarayanapura Sub Division Package-3 (Old Annuxure-2) Go Sl No 109,110,111. Comprehensive Development and Improvements to Roads and Drains Rachenahalli and Surrounding Area in Ward No 6 and 7 Byatarayanapura Sub Division Package-2 (Old Annuxure) Go Sl No 112 and 113.

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: M/s. Ram and Company, Prop. Sri C R Girish, No:12, Patel Pillegowda Layout, Ramachandrapura, Bangalore-560013

Total Cost : Rs.3,69,45,641.00/-

Date Of Inspection : 30-07-22

Status Of Bill : Third & Part Bill

In the Presence of : a) Assistant Engineer, Byatarayanapura division, BBMP, Bangalore

b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Scanned by CamScanner

4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
14	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
15	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
16	Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
17	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
18	Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Scanned by CamScanner

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

19	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
20	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
21	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
22	Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Scanned by CamScanner

23	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications, and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Scanned by CamScanner